

### 2010 Estimated Bid Dates

Note bid dates are **Estimates ONLY**. Please contact Districts for exact information.

Total Project Budget denotes total District costs and does not denote the basis of the MSBA Total Facilities Grant.

- Denotes bid phase in progress or complete
  - Denotes estimated bid dates

DISTRICT <small>*Projects Considering the CM @ Risk Method</small>	DESIGN BASIS FOR ENROLLMENT	PROJECT BUDGET <small>Shown in Millions</small>	CONSTRUCTION BUDGET <small>Shown in Millions</small>	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
BURLINGTON	500	\$27.1	\$22.2	Memorial ES New Construction: GC Bids rcv'd 1/28. NTP Issued 2/18.											
*WELLESLEY	1500	\$132.0	\$98.5	Senior HS New Construction: Filed-Sub Bids rcv'd 2/8, 2/9, 2/10. GMP Issued 3/25.											
*WOBURN	320	\$26.5	\$19.9	Goodyear ES New Construction: Filed-Sub Bids rcv'd 3/11. GMP Issued 3/24.											
*SPRINGFIELD	1440	\$125.0	\$101.5	Putnam Vo-Tech New Construction: Filed-Sub Bids rcv'd 3/11. GMP Issued 5/3.											
MIDDLETON	553	\$31.3	\$24.3	Howe-Manning ES New Construction: Filed-Sub Bids rcv'd 3/10. G.C. Bids rcv'd 3/26. NTP Issued 4/5.											
PLYMOUTH	1350	\$92.2	\$72.0	North HS New Construction: Filed-Sub Bids rcv'd 3/4. G.C. Bids rcv'd 3/30. NTP Issued 4/28.											
*BELMONT	575	\$40.0	\$28.7	Wellington ES New Construction: Filed-Sub Bids rcv'd 5/11. Non-Trade Bids rcv'd 5/20. GMP Targeted July.											
*ROCHESTER	635	\$26.5	\$20.5	Memorial ES Addition / Renovation: Filed-Sub Bids rcv'd 5/5. GMP Targeted July.											
HAMPDEN-WILBRAHAM	1225	\$78.9	\$66.4	Minnechaug HS New Construction: Filed-Sub Bids rcv'd 6/15. G.C. Bids Due 7/20. NTP Targeted August.											
HAMILTON-WENHAM	300	\$1.5	\$1.2	Cutler ES Repair: Filed-Sub Bids rcv'd 3/30. G.C. Bids rcv'd 4/8. NTP Issued 4/16.											
*SHARON	845	\$49.5	\$34.7	Middle School Addition / Renovation: Early Release Bid Package rcv'd 5/17. Filed-Sub Bids rcv'd 5/18. GMP Targeted July.											
ASHLAND	596	\$3.1	\$2.6	David Mindess ES Repair: Filed-Sub Bids rcv'd 4/26. G.C. Bids rcv'd 5/3. NTP issued 6/17.											
DARTMOUTH	845	\$1.3	\$1.1	James Quinn ES Repair: G.C. Bids rcv'd 2/25. NTP Issued 3/31.											
N. ATTLEBORO	717	\$0.8	\$0.7	Joseph Martin ES Repair: Filed-Sub Bids rcv'd 4/23. NTP Issued 6/4.											
ROCKPORT	331	\$1.1	\$1.0	Rockport HS Repair: G.C. Bids rcv'd 2/26. NTP Issued 3/17.											
MT GREYLOCK	641	\$1.4	\$1.2	MT Greylock Regional H.S Repair: Filed-Sub Bids rcv'd 4/29. G.C. Bids rcv'd 5/6. NTP Issued 5/6.											
WHITTIER REGIONAL	1206	\$3.2	\$2.6	Regional VTHS Repair: Filed-Sub Bids rcv'd 3/31. G.C. Bids rcv'd 4/7. NTP Issued 5/19.											
<b>Subtotal</b>	<b>13,579</b>	<b>\$641.4</b>	<b>\$499.1</b>												

### 2010 Estimated Bid Dates

Note bid dates are **Estimates ONLY**. Please contact Districts for exact information.

Total Project Budget denotes total District costs and does not denote the basis of the MSBA Total Facilities Grant.

- Denotes bid phase in progress or complete
  - Denotes estimated bid dates

DISTRICT	DESIGN BASIS FOR ENROLLMENT	PROJECT BUDGET <small>Shown in Millions</small>	CONSTRUCTION BUDGET <small>Shown in Millions</small>	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
<small>*Projects Considering the CM @ Risk Method</small>															
*WAYLAND	900	\$70.8	\$56.2												
NATICK	1300	\$89.0	\$70.8												Wayland HS New Construction: Early Bid Packages Due 6/30, July & August. Filed-Sub Bids Targeted September.
NASHOBA	600	\$37.8	\$28.8												Natick HS New Construction: Filed-Sub Bids Due 8/4. G.C. Bids Due 8/18. NTP Targeted August.
STURBRIDGE	860	\$46.9	\$36.4												Pompositticut ES Addition / Renovation: Filed-Sub Bids rcv'd 5/24. G.C. Bids rcv'd 6/7. NTP Issued 6/15.
NORFOLK	585	\$37.5	\$28.9												Burgess ES Addition/Renovation: Filed-Sub Bids Due 7/14. G.C. Bids Due 7/27. NTP Targeted August.
TEWKSBURY	1100	\$84.2	\$65.9												Freeman-Centennial ES New Construction: Filed-Sub Bids Due 10/1. G.C. Bids Due 10/14. NTP Targeted October.
BILLERICA	500	\$34	\$27.1												Memorial HS (MS) New Construction: Filed-Sub Bids Due 8/25. G.C. Bids Due 9/8. NTP Targeted September.
*SOUTHBRIDGE	1050	\$76.5	\$60.1												Parker ES New Construction: Filed-Sub Bids Due 7/30. G.C. Bids Due 8/20. NTP Targeted September
*DEDHAM	310	\$23.4	\$19.9												Southbridge HS New Construction: Early Site Package Bids Due 9/3. Filed-Sub Bids Due 1/21/11. GMP Targeted February 2011.
DANVERS	1000	\$79	\$62.7												Dedham CM@R Completed. Avery ES New Construction: Filed-Sub Bids Due 8/1. GMP Targeted September.
BROOKLINE	560	\$29.8	\$22.5												Danvers High School Addition / Renovation: Early Bid Packages For Demo & Abatement Bids rcv'd 5/6. Swing Space Bids rcv'd 5/26. Filed-Sub Bids Due 9/1. G.C. Bids Due 9/15. NTP Targeted September.
*GRAFTON	900	\$72.4	\$57.4												Runkle ES Addition / Renovation: Filed-Sub Bids Due 9/2. G.C. Bids Due 10/6. NTP Targeted October.
*ROCKLAND	1525	\$86.2	\$66.5												Grafton CM@R Completed. Memorial HS New Construction: Early Site Packages Due 8/13. Filed-Sub Bids Due 11/13. GMP Targeted December.
*UXBRIDGE	600	\$43	\$34.4												Rockland CM@R Completed. Rogers MS New Construction / HS Renovation: Filed-Sub Bids Due 12/1. GMP Targeted December.
MARSHFIELD	485	\$2.4	\$2.0												Uxbridge HS New Construction: Filed-Sub Bids Targeted December to January 2011. GMP Targeted February.
SO. SHORE RVT	595	\$3.2	\$2.6												Marshfield Edward Winslow ES Repair: Filed-Sub Bids Targeted September. G.C. Targeted October. NTP Targeted November.
ESSEX-NS	1440	\$125	\$96.5												Regional VTHS Repair: Filed-Sub & G.C. Bids Targeted October. NTP Targeted November.
*NEEDHAM	759	\$27.4	\$21.9												Essex North Shore HS New Construction.
															Early Elec Duct Bank & Waterline Extension Work. Filed-Sub Bids rcv'd 6/15. Filed-Sub Bids Due 12/31. GMP Targeted January 2011.
<b>Subtotal</b>	<b>15,069</b>	<b>\$968.5</b>	<b>\$760.6</b>												
<b>GRAND TOTAL</b>	<b>28,648</b>	<b>\$1.61 B</b>	<b>\$1.26B</b>												
<b>Number of Construction-related Employment Opportunities Created</b>			<b>6,299</b>												